CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/KRIDL/CSR-03/1095d/QB(BC)/2015-16 14.03.2016

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

***CUSTOMER**	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
***AGENCY**	:	**Technical Manager (West),** KRIDL, Bangalore.
***NAME OF THE WORK**	:	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	:	AEE/SSD/PR/ /2015-16
***SAMPLE ID**	:	Bitumen
DATE OF SAMPLING	:	01.04.2016
DATE OF TESTING	:	02.04.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

The results of the tests conducted on the bitumen sample.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 ^{0}C, 1/10 mm	IS :1203 -1978 (RA-2009)	84	80 to 100
2	Softening point, ^{0}C	IS :1205 -1978 (RA-2009)	43	Min. 40
3	Ductility at 27^{0}C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 75
4	Flash Point, ^{0}C	IS :1209 -1978 (RA-2009)	292	Min. 220

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/AIV/2015-16

15.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/PR/ /2015-16
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	15.03.2016

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	389	390	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	88	85	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	301	305	
4	Aggregate Impact value = percent fines 100* (W_2/W_1) percent	22.62	21.79	22.21

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ಕೃಷ್ಣ, ಕವಿಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/AIV/2015-16 15.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/PR/ /2015-16
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	15.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	392	394	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	92	94	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	300	300	
4	Aggregate Impact value = percent fines 100* (W_2/W_1) percent	23.47	23.86	**23.66**

Civil-Tech Consultants & Engineers Bangalore

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

AG-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆಬ್ಬಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/AIV/2015-16 15.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/PR/ /2015-16
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	15.03.2016

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	387	388	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	85	86	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	302	302	
4	Aggregate Impact value = percent fines 100* (W_2/W_1) percent	21.96	22.16	**22.06**

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

AG-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/AIV/2015-16 15.03.2016

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/PR/ /2015-16
Source / Location	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	15.03.2016

Sl No.	Details	Trial No.		Average
		1	2	
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	390	393	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	89	90	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	301	303	
4	Aggregate Impact value = percent fines 100* (W_2/W_1) percent	22.82	22.90	22.86

Comments:

→ Maximum allowable Aggregate Impact value for Bituminous Concrete is 24%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE - 12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬ್ಯಾಕ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಬಿ.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Shape.T/2015-16 : 15.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of Work	: Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: AEE/SSD/PR/ /2015-16
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Bituminous Concrete
Date of Testing	: 15.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Civil-Tech Consultants Bangalore

Result : Flakiness Index = **11.55%**

Elongation Index = **13.10%**

Result : Combined Flakiness & Elongation index **24.65%**

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

KR-12

15/3

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Shape.T/2015-16 : 15.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of Work	: Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: AEE/SSD/PR/ /2015-16
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Bituminous Concrete
Date of Testing	: 15.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Civil-Tech Consultants Bangalore Engineers

Result : Flakiness Index = **12.40%**

Elongation Index = **13.63%**

Result : Combined Flakiness & Elongation index **26.03%**

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Shape.T/2015-16 : 15.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of Work	: Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: AEE/SSD/PR/ /2015-16
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Bituminous Concrete
Date of Testing	: 15.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Civil-Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **12.38%**

Elongation Index = **13.90%**

Result : Combined Flakiness & Elongation index **26.28%**

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

KE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No: CTCE/BBMP/W.No.12/KRIDL/BC/Shape.T/2015-16 : 15.03.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	: **Technical Manager (West),** KRIDL, Bangalore.
Name of Work	: Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	: AEE/SSD/PR/ /2015-16
Technical Reference	: IS 2386(Part 1) 1963 (RA 2007)
Type of Mix	: Bituminous Concrete
Date of Testing	: 15.03.2016

Result : Flakiness Index = **11.97%**

Elongation Index = **13.04%**

Result : Combined Flakiness & Elongation index **25.01%**

Comments:

→ Maximum allowable Flakiness & Elongation Index for Bituminous Concrete is 30%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Stripping/2015-16 18.03.2016

Stripping Value of Road Aggregates (Static Immersion Test)

IS: 6241

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/PR/ /2015-16
Type of Mix	Bituminous Concrete
Date of Testing	18.03.2016

Type of binder : 80/100

Percentage of binder used : 5.00% by wt.

Total weight of aggregate : 200 g

Total weight of binder : 10.00 g

Temperature of water-bath : 40° C

Observation Number	Stripping, Percentage	Average, Percentage	Average Retained Coating, %
1	3.3	3.30	96.70
2	3.2		
3	3.4		

Comments:

→ Minimum allowable Aggregate retained coating for Bituminous Concrete is 95%

Note:

1. This test report should not be reproduced except in full, without written approval of the laboratory
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

AE-12

18/3

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Sp_Wa/2015-16 18.03.2016

Specific Gravity And Water Absorption Test

IS: 2386 Part III

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/PR/ /2015-16
Type of Mix	Bituminous Concrete
Date of Testing	18.03.2016

Sl. No.	Details	Notation	Test Number			Mean Value
			Test 1	Test 2	Test 3	
1	Weight of aggregate suspended in water with the basket	W_1 g	1996	1998	1999	
2	Weight of basket suspended in water	W_2 g	755	755	755	
3	Weight of saturated aggregate in water	$(W_1 - W_2) = W_s$ g	1239	1238	1244	
4	Weight of saturated surface dry aggregate in air	W_3 g	2020	2021	2022	
5	Weight of water equal to the volume of the aggregate	$(W_3 - W_S)$ g	781	783	778	
6	Weight of oven dried aggregate	W_4 g	2003	2005	2006	
7	Specific Gravity	$W_4/(W_3-W_S)$	2.565	2.561	2.578	2.568
8	Apparent Specific gravity	$W_4/(W_4-W_S)$	2.622	2.614	2.633	2.623
9	Water Absorption	$((W_3-W_4)*100)/W_4$	0.85%	0.80%	0.80%	0.81%

Comments:

→ Maximum allowable Aggregate Water absorption value for Bituminous Concrete is 2.0%

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಟ್ಟಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರಾಜೇಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/W.No.12/KRIDL/BC/Bitumen/2015-16 18.03.2016

BITUMEN CONTENT DETERMINATION OF BITUMINOUS CONCRETE MIX

As per IRC:SP:11-1984

CUSTOMER	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	AEE/SSD/PR/ /2015-16
SAMPLE I/D	Roads at Mallasandra, ward No.12, BBMP, Bangalore.
DATE OF TESTING	18.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	474.5	472
3. Weight of Asphalt and Mineral matter Extracted, g	-	
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	25.5	28.00
7. Bitumen content in %	5.10	5.60
8. Average	**5.35**	

Civil-Tech Consultants & Engineers Bangalore

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples at site
- Any Query regarding the report must be reported within 30 days from the date of testing

AG-12

18/3

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No: CTCE/BBMP/W.No.12/KRIDL/BC/Bitumen/2015-16 18.03.2016

BITUMEN CONTENT AFTER GRADATION DETERMINATION OF BITUMINOUS CONCRETE MIX

As Per IS 2386 and IRC:SP:11-1984

CUSTOMER	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	AEE/SSD/PR/ /2015-16
SAMPLE I/D	Roads at Mallasandra, ward No.12, BBMP, Bangalore.
DATE OF TESTING	18.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-18 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
19	0	0	0	100	100
13.2	45.32	9.55	9.55	90.45	79-100
9.5	37.25	7.85	17.40	82.60	70-88
4.75	68.59	14.46	31.86	68.14	53-71
2.36	67.23	14.17	46.03	53.97	42-58
1.18	56.32	11.87	57.89	42.11	34-48
0.6	63.32	13.34	71.24	28.76	26-38
0.3	39.22	8.27	79.50	20.50	18-28
0.15	30.22	6.37	85.87	14.13	12-20
0.075	32.65	6.88	92.75	7.25	4-10

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-18 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
19	0	0	0	100	100
13.2	40.22	8.52	8.52	91.48	79-100
9.5	41.36	8.76	17.28	82.72	70-88
4.75	75.25	15.94	33.23	66.77	53-71
2.36	65.32	13.84	47.07	52.93	42-58
1.18	70.32	14.90	61.96	38.04	34-48
0.6	44.69	9.47	71.43	28.57	26-38
0.3	41.22	8.73	80.17	19.83	18-28
0.15	28.56	6.05	86.22	13.78	12-20
0.075	34.26	7.26	93.47	6.53	4-10

Civil-Tech Consultants Bangalore

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 30 days from the date of testing

AE-12

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಬಾಪೂಜಿ ನಗರ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/W.No.12/KRIDL/BC/Agg/2015-16 18.03.2016

Aggregate Gradation Test

IS : 2386 Part I

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of theWork	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/PR/ /2015-16
Sample I / D	Hot Mix Plant, Bangalore
Type of Mix	Bituminous Concrete
Date of Testing	18.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Total Weight of Sample: **5200** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	JOBMIX Gradation as per MORTH	Remarks
19	0	0	0	100	100	Gradation satisfies Bituminous concrete Grade-II specification as per MORTH
13.2	615	11.83	11.83	88.17	79 - 100	
9.5	450	8.65	20.48	79.52	70 - 88	
4.75	560	10.77	31.25	68.75	53 - 71	
2.36	615	11.83	43.08	56.92	42 - 58	
1.18	620	11.92	55.00	45.00	34 - 48	
0.600	535	10.29	65.29	34.71	26 - 38	
0.300	580	11.15	76.44	23.56	18 - 28	
0.150	440	8.46	84.90	15.10	12 - 20	
0.075	410	7.88	92.79	7.21	4 - 10	

Total Weight of Sample: **5300** gm

SIEVE SIZE, mm	Weight Retained, gm	% Retained	Cummulative % Retained	% Passing	JOBMIX Gradation as per MORTH	Remarks
19	0	0	0	100	100	Gradation satisfies Bituminous concrete Grade-II specification as per MORTH
13.2	625	11.79	11.79	88.21	79 - 100	
9.5	460	8.68	20.47	79.53	70 - 88	
4.75	585	11.04	31.51	68.49	53 - 71	
2.36	620	11.70	43.21	56.79	42 - 58	
1.18	640	12.08	55.28	44.72	34 - 48	
0.600	560	10.57	65.85	34.15	26 - 38	
0.300	600	11.32	77.17	22.83	18 - 28	
0.150	415	7.83	85.00	15.00	12 - 20	
0.075	430	8.11	93.11	6.89	4 - 10	

Note:

⇒ This test report should not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

AE-12 18/3

****

M/s. Civil-Tech Consultants & Engineers

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶಿಬ್ಬಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ನಗರಪಾಲಿಕೆ

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathinagara, Basaveshwaranagar, Bangalore-560079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.12/KRIDL /BC/Stability/2015-16 18.03.2016

TEST REPORT ON STABILITY OF MIX

Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of Work	:	Asphalting to cross and main roads at Mallasandra Near Attilakkamma temple area in Ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	:	AEE/SSD/PR/ /2015-16
Source of location	:	Hot mix Plant, Bangalore
Type of Mix	:	Bituminous Concrete
Date of Testing	:	18.03.2016

The results of the tests conducted on the bituminous concrete mix sample are as follows:

Sl. No	Description	Test Result 1	Test Result 2	Requirement as per MORTH (Table 500-19)
1	Marshal Stability, Kn	9.50	9.65	9 Kn (min)
2	Marshal flow, mm	3.30	3.45	2 – 4
3	Percent air voids in Mineral Aggregate	13.40	13.75	13 – 15
4	Voids in Compacted Mix	4.50	4.90	3 – 6
5	Percent Voids filled with Bitumen	72.50	73.30	65 - 75
6	Density, g/cc	2.27	2.26	--

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

AG-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಡಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.